

# University of Reading, Library Refurbishment



Update on progress, activities and what's coming up over the summer break - UPDATE  
Issue 02 - August 2016

**Welcome** to the second edition of our University update of the Library Refurbishment project at the Whiteknights Campus.

## The Scheme

The scheme is set to transform the 1960's era library both inside and out, with striking new cladding installed on the building's façade, and significant internal upgrades to improve the user experience. The library is an integral resource for staff and students and will remain fully operational 24 hours a day, seven days a week throughout the redevelopment programme. The scheme includes an eight week cessation of activity each year, during the crucial revision and exam period.

## About the Works

Works have commenced on the Library refurbishment with the installation of the internal hoardings which will separate the construction workers from the library users. Once these hoardings are completed around staircase 2 the demolition will commence.

Further information about ISG can be found on our company website: [www.isgplc.com](http://www.isgplc.com)

## External Hoardings in progress



## Internal Hoardings in progress



For further information please contact Richard Slade, Project Manager on [university\\_of\\_reading\\_mp50178@isgplc.com](mailto:university_of_reading_mp50178@isgplc.com)

Construction | Fit out | Specialist Services  
[www.isgplc.com](http://www.isgplc.com)



# University of Reading, Library Refurbishment



Update on progress, activities and what's coming up over the summer break - UPDATE  
Issue 02 - August 2016

## Schedule of Works for the Next 4 Weeks

General	External hoardings around the perimeter of the building to be completed
General	<del>Site cabins being installed</del> - Completed
General	Installation of internal hoardings around the risers to be completed
Core 2	Installation of internal hoardings around staircase 2 to be completed
Core 2	Services diversions ongoing
Core 2	Temporary steelwork to be installed to all floor levels
Core 2	Existing staircase demolition to commence
Core 2	Outside façade of building removed
Core 2	<del>Café are reconfigured</del> - Completed
Core 2	<del>Bike hoops relocated to URS building</del> - Completed

University of Reading - Library  
Outline Logistics Plan



ISG University of Reading - Library | Outline Logistics Plan | May 2016 | Alandale Logistics



For further information please contact Richard Slade, Project Manager on [university\\_of\\_reading\\_mp50178@isgplc.com](mailto:university_of_reading_mp50178@isgplc.com)

Construction | Fit out | Specialist Services  
[www.isgplc.com](http://www.isgplc.com)

