


Basement

UoR Library Refurbishment – Early Works
3 week rolling look ahead from 22/08/16



Week 2
W/C 29/08/16


- Waterproofhoarding

Week 1
W/C 22/08/16

- Commence installation of Propping
- Paint hoarding

Ground Floor

UoR Library Refurbishment – Early Works
3 week rolling look ahead from 22/08/16



Week 3
W/C 05/09/16
 Soft strip ongoing

Week 1
W/C 22/08/16
 Soft Strip Commence

Week 1
W/C 22/08/16
 Complete Hoarding to Core 2

Week 2
W/C 29/08/16
 Decorate Hoarding
 Commence installation of propping

Week 3
W/C 05/09/16
 Complete propping

First Floor

UoR Library Refurbishment – Early Works
3 week rolling look ahead from 22/08/16



Week 2
WC 29/08/16


- Complete Hoardings
- Commence installation of propping.

Week 1
W/C 22/08/16

- Complete Hoarding
- Decorate Hoarding


Week 3
W/C 05/09/16

- Weatherproof hoarding.
- Complete propping



Second Floor

UoR Library Refurbishment – Early Works
3 week rolling look ahead from 22/08/16




Third Floor

UoR Library Refurbishment – Early Works
3 week rolling look ahead from 22/08/16



Week 2
WC 29/08/16

- Move Furniture



Week 3
W/C 05/09/16

- Complete propping
- Commecne soft strip

Week 2
WC 29/08/16

- Complete decorating hoarding
- Hand area back
- Install propping

Week 1
W/C 22/08/16

- Complete hoarding

Fourth Floor


UoR Library Refurbishment – Early Works
3 week rolling look ahead from 22/08/16



Week 1
W/C 22/8/16
 Hoarding to be built

Week 2
W/C 29/08/16
 Commence hoarding

Week 3
W/C 05/09/16
 Complete hoarding
 Install propping



Week 1
W/C 22/08/16
 Hoarding installation complete

Fifth Floor

UoR Library Refurbishment – Early Works
3 week rolling look ahead from 22/08/16




Week 2
W/C 29/08/16

- Commence hoarding

Week 3
W/C 05/09/16

- decorate hoarding
- Install propping




Roof / Plant Level

UoR Library Refurbishment – Early Works
3 week rolling look ahead from 22/08/16

ISG


No Works



Cycle Shed


UoR Library Refurbishment – Early Works 3 week rolling look ahead from 22/08/16

ISG



UoR Library Refurbishment – Early Works

3 week rolling look ahead from 22/08/16



UoR Library Refurbishment – Early Works
3 week rolling look ahead from 22/08/16



Emergency Contact Numbers		
<u>Name</u>	<u>Role</u>	<u>Number</u>
Site Office		TBA
Prabh Solotera	Senior Construction Manager	07964 248676
Dom Winterburn	Logistics Manager	07540 883301
Kinga Matanina	Assistant Construction Manager	07966 996930
Richard Slade	Project Manager	07500 668795
Alan O'Garro	Senior Technical Services Manger	07577 231148
Graeme White	Project Director	07730 490043