

## Project name

Works to cure shower leaks at Wantage Hall (New Court)

Quick facts	
Project value	£20,000
Client name	Residential & Commercial Services
Work start date	18 <sup>th</sup> December 2008
Completion/open date	5 <sup>th</sup> January 2009
UoR project manager	Robert Shankland    ☎ 0118 378 6043    ✉ R.D.Shankland@reading.ac.uk

## Project stakeholders

*Client :- Mr P Duncan, Project Co-ordinator, Residential & Commercial Services*

*Contractors :- Procure*

*Consultants :- N/A*

*For the University :- Robert Shankland (Project Manager, Building)*

## Progress/work schedule

*Carry out exploratory work to one shower cubicle to establish cause and formulate best method of repair. Strip out eight cubicles. Replace flooring ensuring flooring is sealed to cubicle sides. Install rigid shower trays. Trays were raised to allow for permanent ventilation under – this allows for future inspection of waste pipes and visual checks. Cleaning of ventilation system to improve moist air extraction.*

## Did you know?

*The work was completed to a tight schedule during the Christmas vacation period.*

